अश्वनी लोहानी
ASHWANI LOHANI

अध्यक्ष, रेलवे बोर्ड
एवं
पदेन प्रमुख सचिव, भारत सरकार
रेल मंत्रालय
CHAIRMAN, RAILWAY BOARD
&
EX-OFFICIO PRINCIPAL SECRETARY
GOVERNMENT OF INDIA
MINISTRY OF RAILWAYS

स्वच्छ भारत
एक कदम स्वच्छता की ओर

D.O. No. 2018/W-I/Genl./Target 2018-19 New Delhi, dated 9-05-2018

Dear Shri Soin,

We have set ourselves very challenging targets for commissioning of new lines, gauge conversion and doubling projects in line with the announcement made in the Budget 2018-19. Works Directorate has already worked out detailed month-wise plans after consultation with all Zonal Railways and PSUs. Targets for your railway are annexed.

2. Needless to say, timely commissioning of these projects calls for meticulous planning in respect of preparatory works like approval of plans, arrangement of materials, fixing of executing agencies, creation of posts for maintenance of new assets, fixing of tentative dates for CRS inspection, PNI/NI etc. Timelines for these activities have to be so prepared in advance that the final outcome of commissioning of the projects for traffic is accomplished within the deadline.

The tendency to keep most of the works for the last quarter must be avoided. All Zonal Railways must set up a system through which progress of finalization of ESP, SIP, SWR and other inputs required to achieve the targets are reviewed and monitored at the level of AGM and problems, if any, are brought to your notice as soon as your intervention becomes necessary. You may also set up a system of periodical monitoring at your level.

3. I shall like to be apprised of the action taken and progress achieved on the above.

With best wishes,

Yours sincerely,

Encl.: As above.

(ASHWANI LOHANI)

Shri S. S. Soin,
General Manager,
South East Central Railway,
Bilaspur.

Room No. 236, Rail Bhawan, New Delhi-110 001.
Tel.: 011-23384010, Fax : 011-23381453, E-mail : crb@rb.railnet.gov.in

Annexure

PLANNING OF COMMISSIONING IN 2018-19 South East Central Railway

SN	State	Rly	Plan Head	Name of Project	Section Targeted for commissioning in 2018-19	Length (in km)	Tentative mo of commissioni
1	MAHA	SECR	GC	Chhindwara-Nagpur.G.C	Kelod-Patansaongi	22	Aug.'18
2	MAHA	SECR	GC	Chhindwara-Nagpur.G.C	Patansaongi-Itwari	25	Aug.'18
3	MP	SECR	GC	Chhindwara-Nagpur.G.C	Bhimalgondi - Kelod	45	Sept.'18
4	MP	SECR	GC	Jabalpur - Gondia G.C	Nainpur-Lamta	36	Nov.'18
5	MP	SECR	GC	Jabalpur - Gondia G.C	Lamta Samnapur	25	Jan.'19
6	MP	SECR	GC	Chindwara-Nainpur-Mandla Fort	Chiraidongri-Mandla Fort	24	Dec.'18
7	C'Garh	SECR	DL	Champa-Jharsuguda 3rd line	Kirodimalnagar-Raigarh, Raigarh-Jamga	27	May.'18
8	C'Garh	SECR	DL	Bilaspur-Jharsuguda 4th line	Champa-Saragaon (9 km) 3rd & 4th line	18	Oct'2018
9	Odisha	SECR	DL	Champa-Jharsuguda 3rd line	Belpahar-BrajrajNagar (9 km)	9	Sep.'18
10	Odisha	SECR	DL	Bilaspur- Jharsuguda- 4th line	Lajkura-Belpahar	5	Sep.'18
11	MP	SECR	GC	Chhindwara-Nagpur	Bhandarkund - Bhimalgondi	20	Feb'19
12	MAHA	SECR	DL	Godhani-Kalumna	Godhani-Kalumna	8.2	Dec.'18
13	MP	SECR	GC	Chhindwara-Nainpur-Mandlafort	Nainpur-Palari	36	Jan.'19
14	C'Garh	SECR	DL	Champa-Jharsuguda 3rd line Project	Robertson – Kirodimalnagar	18	Jan'19
15	Odisha	SECR	DL		Jamga – Belpahar	33	Jan'19
16	C'Garh	SECR/ RITES	DL	Third Line from Pendra Road – Anuppur (50.10 Km)	Pendra Road - Nigaura	27.6	Feb'19
17	C'Garh	SECR /IRCON	NL	Kharsia - Dharamjaygarh (CERL-I)	Kharsia to Dharamjayagarh	44	Mar-19
18	C'Garh	SECR/RVNL	NL	Dallirajhara-Rowghat (90 km) {Part of Dallirajhara-Jagdalpur (235 km)}	Bhanupratapur-Keoti	8	Mar-19
19	C'Garh	SECR/RVNL	DL	Salka Road-Anuppur Doubling	Pendra Road-Khodri	11.7	Dec-18
		SECR		**TOTAL**		**442.5**	